

**VETERANS MEMORIAL PARK OF JACKSON COUNTY
SCOTTSBORO, ALABAMA
CONSTRUCTION REPORT THRU DECEMBER 2019**

CONSTRUCTION ACTIVITIES JULY-DECEMBER 2019

- Pavilion block work, framing and roofing completed; electrical work began
- Monument Circle kiosk frames installed; 2 pages installed
- Donor panel installed
- Fill for two walking trail connections to existing city walking trail
- Additional brick pavers and benches installed

MAJOR MATERIALS INSTALLED TO DATE

- 4,100 CY dirt fill
- 2,560 TONS of stone
- 260 CY of concrete
- 1,150 linear feet of drainage pipe

REMAINING WORK TO COMPLETE THE PARK

- Install 34 pages of educational information in kiosk frames
- Complete pavilion structure, including plaque and granite base
- Construct Patriots walkway by the ditch connecting to Veterans Baseball Complex (City)
- Construct additional concrete walkways (connections to city walking trail to the north, from pavilion to Patriots walkway and from parking lot to Post home)
- Install parking lot paving and lights and finish site work fill dirt and seeding
- Install additional pavers and benches as ordered
- Install entrance plaque and granite base

INSTALLED COST OF CONSTRUCTION THRU DECEMBER 2019

INSTALLED VALUE OF DONATED MATERIAL, LABOR AND SERVICES (monetary donations expenditures included under "Installed Actual Construction Expenditures")

- \$40,000 site prep and dirt and stone load, haul and placement
- \$11,300 concrete material
- \$10,000 stone material
- \$9,000 installation of yard drainage pipe and drain basins
- \$32,100 misc (utilities install, crane use, pavilion plumbing rough in; flag pole installation, steel fabrication, etc)
- \$49,000 volunteer engineering and construction management
- \$36,000 volunteer construction labor
- SUBTOTAL INSTALLED VALUE OF DONATED MATERIAL, LABOR AND SERVICES: \$186,400

INSTALLED ACTUAL CONSTRUCTION EXPENDITURES (materials & contractors) \$344,700

TOTAL INSTALLED VALUE THRU DECEMBER 2019

\$ 531,100